





Lohøgda borettslag

Erlends vei 62-72

TENTATIV FREMDRIFTSPLAN

| ID | Arbeid | Start | Slutt | Estimert varighet | okt 2022 | | | | nov 2022 | | | | des 2022 | | | | jan 2023 | | | | feb 2023 | | | | mar 2023 | | | |
|----|--|------------|------------|-------------------|---|------|-------|-------|----------|------|-------|-------|----------|------|-------|-------|----------|-----|-----|------|----------|------|-----|------|----------|------|-----|------|
| | | | | | 2.10 | 9.10 | 16.10 | 23.10 | 30.10 | 6.11 | 13.11 | 20.11 | 27.11 | 4.12 | 11.12 | 18.12 | 25.12 | 1.1 | 8.1 | 15.1 | 22.1 | 29.1 | 5.2 | 12.2 | 19.2 | 26.2 | 5.3 | 12.3 |
| 1 | Utvendig drenering i Erlends vei 62-72 | 17.10.2022 | 22.12.2022 | 9u 4d |  | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Juleferie | 20.12.2022 | 30.12.2022 | 1u 4d |  | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Utvendig drenering i Erlends vei 62-72 | 02.01.2023 | 10.02.2023 | 6u |  | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Fasadeplater i Erlends vei 62-72 | 06.03.2023 | 14.04.2023 | 6u |  | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Avsluttende arbeider | 17.04.2023 | 12.05.2023 | 4u | | | | | | | | | | | | | | | | | | | | | | | | |

Forbehold om tidspunktene satt opp i fremdriftsplanen:

Tidspunkt for montering av fasadeplater er estimert – forbehold om vær og fremdrift for grunnarbeidet for øvrig