

LOHØGDA BORETTSLAG VÅTROMSMODERNISERING

ID	Aktivitetsnavn	Varighet	Start	Slutt	2019				2020				2021					
					Kv2	Kv3	Kv4	Kv1	Kv2	Kv3	Kv4	Kv1	Kv2	Kv3	Kv4	Kv1	Kv2	
1	Lohøgda borettslag våtromsmodernisering	668 dager	ma 04.06.18	ma 19.04.21														
2	Oppstart	0 dager	ma 04.06.18	ma 04.06.18														
3	Planlegging og rigging	45 dager	ma 04.06.18	fr 24.08.18														
4	Kjellerstrekk	30 dager	ma 27.08.18	fr 05.10.18														
5	Erlendsvei 19-29 (38 bad)	45 dager	ma 08.10.18	fr 07.12.18														
12	Erlends vei 62-72 (36 bad)	45 dager	ma 07.01.19	fr 08.03.19														
19	Erlends vei 46-60 (58 bad)	55 dager	ma 18.02.19	to 09.05.19														
28	Erlends vei 9-17 (34 bad)	35 dager	ti 23.04.19	fr 14.06.19														
29	EV 9 (6 bad)	17 dager	ti 23.04.19	to 16.05.19														
30	EV 11 (6 bad)	18 dager	ma 29.04.19	fr 24.05.19														
31	EV 13 (6 bad)	18 dager	ma 06.05.19	fr 31.05.19														
32	EV 15 (8 bad)	18 dager	ma 13.05.19	fr 07.06.19														
33	EV 17 (8 bad)	18 dager	ma 20.05.19	fr 14.06.19														
34	Erlends vei 1-7 (28 bad)	33 dager	ma 27.05.19	fr 12.07.19														
35	EV 7 (8 bad)	18 dager	ma 27.05.19	fr 21.06.19														
36	EV 5 (8 bad)	19 dager	ma 03.06.19	fr 28.06.19														
37	EV 3 (6 bad)	19 dager	ti 11.06.19	fr 05.07.19														
38	EV 1 (6 bad)	20 dager	ma 17.06.19	fr 12.07.19														
39	Erlends vei 30-44 (55 bad)	55 dager	ma 05.08.19	fr 18.10.19														
40	EK 30 (6 bad)	20 dager	ma 05.08.19	fr 30.08.19														
41	EK 32 (6 bad)	20 dager	ma 12.08.19	fr 06.09.19														
42	EK 34 (6 bad)	20 dager	ma 19.08.19	fr 13.09.19														
43	EK 36 (8 bad)	20 dager	ma 26.08.19	fr 20.09.19														
44	EK 38 (8 bad)	20 dager	ma 02.09.19	fr 27.09.19														
45	EK 40 (8 bad)	20 dager	ma 09.09.19	fr 04.10.19														
46	EK 42 (7 bad)	20 dager	ma 16.09.19	fr 11.10.19														
47	EK 44 (6 bad)	20 dager	ma 23.09.19	fr 18.10.19														
48	Erlends vei 2-28 (106 bad)	103 dager	ma 30.09.19	fr 28.02.20														
49	EK 2 (6 bad)	20 dager	ma 30.09.19	fr 25.10.19														

Prosjekt:Lohøgda brl rev 4 Dato: 10.10.19	Aktivitet		Inaktiv milepæl		Bare slutt	
	Deling		Inaktivt sammendrag		Eksterne aktiviteter	
	Milepæl		Manuell aktivitet		Ekstern milepæl	
	Sammendrag		Bare varighet		Fremdrift	
	Prosjektsammendrag		Manuell sammendragsfremheving		Tidsfrist	
	Eksterne aktiviteter		Manuelt sammendrag			
	Ekstern milepæl		Bare start			

LOHØGDA BORETTSLAG VÅTROMSMODERNISERING

ID	Aktivitetsnavn	Varighet	Start	Slutt	2019				2020				2021			
					Kv2	Kv3	Kv4	Kv1	Kv2	Kv3	Kv4	Kv1	Kv2			
50	EK 4 (6 bad)	20 dager	ma 07.10.19	fr 01.11.19												
51	EK 6 (6 bad)	20 dager	ma 14.10.19	fr 08.11.19												
52	EK 8 (8 bad)	20 dager	ma 21.10.19	fr 15.11.19												
53	EK 10 (8 bad)	20 dager	ma 28.10.19	fr 22.11.19												
54	EK 12 (8 bad)	20 dager	ma 04.11.19	fr 29.11.19												
55	EK 14 (8 bad)	20 dager	ma 11.11.19	fr 06.12.19												
56	EK 16 (8 bad)	20 dager	ma 18.11.19	fr 13.12.19												
57	EK 18 (8 bad)	20 dager	ma 25.11.19	fr 20.12.19												
58	EK 20 (8 bad)	20 dager	ma 06.01.20	fr 31.01.20												
59	EK 22 (8 bad)	20 dager	ma 13.01.20	fr 07.02.20												
60	EK 24 (8 bad)	20 dager	ma 20.01.20	fr 14.02.20												
61	EK 26 (6 bad)	20 dager	ma 27.01.20	fr 21.02.20												
62	EK 28 (8 bad)	20 dager	ma 03.02.20	fr 28.02.20												
63	Kristins vei 1-21 (88 bad)	75 dager	ma 10.02.20	fr 29.05.20												
64	KV 21 (8 bad)	20 dager	ma 10.02.20	fr 06.03.20												
65	KV 19 (8 bad)	20 dager	ma 17.02.20	fr 13.03.20												
66	KV 17 (8 bad)	20 dager	ma 24.02.20	fr 20.03.20												
67	KV 15 (8 bad)	20 dager	ma 02.03.20	fr 27.03.20												
68	KV 13 (8 bad)	20 dager	ma 09.03.20	fr 03.04.20												
69	KV 11 (8 bad)	22 dager	ma 16.03.20	fr 17.04.20												
70	KV 9 (8 bad)	22 dager	ma 23.03.20	fr 24.04.20												
71	KV 7 (8 bad)	21 dager	ma 30.03.20	to 30.04.20												
72	KV 5 (8 bad)	23 dager	ti 14.04.20	fr 15.05.20												
73	KV 3 (8 bad)	23 dager	ma 20.04.20	fr 22.05.20												
74	KV 1 (8 bad)	23 dager	ma 27.04.20	fr 29.05.20												
75	Kristins vei 23-27 (32 bad)	33 dager	ma 04.05.20	fr 19.06.20												
76	KV 27 (10 bad)	23 dager	ma 04.05.20	fr 05.06.20												
77	KV 25 (11 bad)	23 dager	ma 11.05.20	fr 12.06.20												
78	KV 23 (11 bad)	23 dager	ma 18.05.20	fr 19.06.20												

Prosjekt:Lohøgda brl rev 4
Dato: 10.10.19

Aktivitet		Inaktiv milepæl		Bare slutt	
Deling		Inaktivt sammendrag		Eksterne aktiviteter	
Milepæl		Manuell aktivitet		Ekstern milepæl	
Sammendrag		Bare varighet		Fremdrift	
Prosjektsammendrag		Manuell sammendragsfremheving		Tidsfrist	
Eksterne aktiviteter		Manuelt sammendrag			
Ekstern milepæl		Bare start			

LOHØGDA BORETTSLAG VÅTROMSMODERNISERING

ID	Aktivitetsnavn	Varighet	Start	Slutt	2019			2020				2021					
					Kv2	Kv3	Kv4	Kv1	Kv2	Kv3	Kv4	Kv1	Kv2				
79	Kristins vei 2-12 (56 bad)	69 dager	ma 25.05.20	fr 18.09.20													
80	KV 2 (8 bad)	24 dager	ma 25.05.20	fr 26.06.20													
81	KV 4 (8 bad)	25 dager	ma 08.06.20	fr 10.07.20													
82	KV 6 (9 bad)	20 dager	ma 03.08.20	fr 28.08.20													
83	KV 8 (11 bad)	20 dager	ma 10.08.20	fr 04.09.20													
84	KV 10 (9 bad)	20 dager	ma 17.08.20	fr 11.09.20													
85	KV 12 (11 bad)	20 dager	ma 24.08.20	fr 18.09.20													
86	Kristins vei 14-24 (68 bad)	45 dager	ma 31.08.20	fr 30.10.20													
87	KV 14 (12 bad)	20 dager	ma 31.08.20	fr 25.09.20													
88	KV 16 (9 bad)	20 dager	ma 07.09.20	fr 02.10.20													
89	KV 18 (11 bad)	20 dager	ma 14.09.20	fr 09.10.20													
90	KV 20 (12 bad)	20 dager	ma 21.09.20	fr 16.10.20													
91	KV 22 (12 bad)	20 dager	ma 28.09.20	fr 23.10.20													
92	KV 24 (12 bad)	20 dager	ma 05.10.20	fr 30.10.20													
93	Kristins vei 26-34 (54 bad)	40 dager	ma 12.10.20	fr 04.12.20													
94	KV 34 (11 bad)	20 dager	ma 12.10.20	fr 06.11.20													
95	KV 32 (12 bad)	20 dager	ma 19.10.20	fr 13.11.20													
96	KV 30 (9 bad)	20 dager	ma 26.10.20	fr 20.11.20													
97	KV 28 (10 bad)	20 dager	ma 02.11.20	fr 27.11.20													
98	KV 26 (12 bad)	20 dager	ma 09.11.20	fr 04.12.20													
99	Kristins vei 29-37 (54 bad)	56 dager	ma 16.11.20	fr 12.02.21													
100	KV 29 (11 bad)	20 dager	ma 16.11.20	fr 11.12.20													
101	KV 31 (9 bad)	20 dager	ma 23.11.20	fr 18.12.20													
102	KV 33 (11 bad)	20 dager	ma 04.01.21	fr 29.01.21													
103	KV 35 (12 bad)	20 dager	ma 11.01.21	fr 05.02.21													
104	KV 37 (11 bad)	20 dager	ma 18.01.21	fr 12.02.21													
105	Kristins vei 39-43 (27 bad)	30 dager	ma 25.01.21	fr 05.03.21													
106	KV 43 (9 bad)	20 dager	ma 25.01.21	fr 19.02.21													
107	KV 41 (9 bad)	20 dager	ma 01.02.21	fr 26.02.21													

Prosjekt:Lohøgda brl rev 4
Dato: 10.10.19

Aktivitet		Inaktiv milepæl		Bare slutt	
Deling		Inaktivt sammendrag		Eksterne aktiviteter	
Milepæl		Manuell aktivitet		Ekstern milepæl	
Sammendrag		Bare varighet		Fremdrift	
Prosjektsammendrag		Manuell sammendragsfremheving		Tidsfrist	
Eksterne aktiviteter		Manuelt sammendrag			
Ekstern milepæl		Bare start			

LOHØGDA BORETTSLAG VÅTROMSMODERNISERING

ID	Aktivitetsnavn	Varighet	Start	Slutt	2019			2020				2021			
					Kv2	Kv3	Kv4	Kv1	Kv2	Kv3	Kv4	Kv1	Kv2		
108	KV 39 (9 bad)	20 dager	ma 08.02.21	fr 05.03.21											
109	Kristins vei 36-42 (43 bad)	33 dager	ma 15.02.21	on 31.03.21											
110	KV 36 (11 bad)	20 dager	ma 15.02.21	fr 12.03.21											
111	KV 38 (11 bad)	20 dager	ma 22.02.21	fr 19.03.21											
112	KV 40 (9 bad)	20 dager	ma 01.03.21	fr 26.03.21											
113	KV 42 (12 bad)	18 dager	ma 08.03.21	on 31.03.21											
114	Nedrigging	10 dager	ti 06.04.21	ma 19.04.21											
115	Ferdig	0 dager	ma 19.04.21	ma 19.04.21											19.0

Prosjekt:Lohøgda brl rev 4
Dato: 10.10.19

Aktivitet		Inaktiv milepæl		Bare slutt	
Deling		Inaktivt sammendrag		Eksterne aktiviteter	
Milepæl		Manuell aktivitet		Ekstern milepæl	
Sammendrag		Bare varighet		Fremdrift	
Prosjektsammendrag		Manuell sammendragsfremheving		Tidsfrist	
Eksterne aktiviteter		Manuelt sammendrag			
Ekstern milepæl		Bare start			